

যৌথ পরিদর্শন রিপোর্ট

বিষয়ঃ “Cleaning & painting of Alum & Lime dosing platform of chemical building of SWTP-2, DWASA” কাজ।

সূত্রঃ (১) কার্যাদেশ নং- ৪৬.১১৩.৬৩৫.০০.০০.২০২৫-২৬.০৬৫.৩৩২, তারিখঃ ২২/০৯/২০২৫ ইং।
(২) চুক্তি নং- CA-46.113.635.00.00.2025-26.065.048, তারিখঃ ২২/০৯/২০২৫ ইং।


ঠিকাদার প্রতিষ্ঠানের নামঃ MAA ENTERPRISE AND ENGINEERING WORKS


SL. No	Description of Items	Qty	Unit
1	Stripping of unserviceable plaster including racking out joints, cleaning etc.	360	sqm
2	Premium synthetic enamel paint of approved best quality and colour delivered from authorized local agent of the manufacturer in a sealed container, having high water resistance, high bondability, flexibility property; using specified brand thinner applying to metallic or wooden surface by brass/roller/spray in two coats over single coat anti-corrosive coating including cleaning, drying, making free from dirt, grease, wax, removing all chalked and scaled materials, all complete in all floors and accepted by the Engineer-in-charge.	180	sqm
3	Solvent based water repellent of approved quality delivered from authorized local agent of the manufacturer in a sealed container; surface preparation including cleaning, drying, making free from dirt, grease, wax, removing all chalked and scaled materials, fungus, mending good the surface defects using sand paper and necessary scaffolding; applying 3 coats of silicon based water repellent on exposed brick surface/fair face surface spreading by brush/roller/spray & necessary scaffolding etc. upto desired finishing, elapsing specified time for drying or recoating; all complete in all floors and accepted by the Engineer-in-charge	180	sqm
4	"Repairing of 2(two) nos. Aluminium sulphate & Lime solution mixing tank floor by the following procedure. I) Stripping of unserviceable piaster & glass fiber Including racking out joints, cleaning etc. II) Minimum 12 mm thick cement sand (F.M. 1.2) plaster with neat cement finishing to dado with cement (1:4) up to 150 mm including washing of sand, finishing the edges and comers and curing at least for 7 days, cost of water, electricity, scaffolding and other charges etc. all complete in all respect as per drawing and accepted by the Engineer-Incharge. III) After completed cement plastering It will take on installed by the glass fiber OS(Five) layer coating. Material specification: Epoxy Resin (Acid Proof) Fiber glass: 300 gram per square meter(or 10.764 sqft) Total thickness after work will be 3. Smm"" In"	360	sft

ঠিকাদারের স্বাক্ষরঃ




যৌথ পরিদর্শন কমিটির বাস্তব (ফিজিক্যাল) পরিদর্শন রিপোর্ট ও স্বাক্ষরঃ


সৈয়দ আহম্মদ আলী
এডমিন ও প্রসেস কো-অর্ডিনেটর
সাপাশো ফেজ-২ (ওএন্ডএম) বিভাগ
ঢাকা ওয়াসা।


মোঃ রাকিব হোসেন প্রধান
সহকারী প্রকৌশলী
সাপাশো ফেজ-২ (ওএন্ডএম) বিভাগ
ঢাকা ওয়াসা।


সুজন চন্দ্র বর্মণ
নির্বাহী প্রকৌশলী
সাপাশো ফেজ-২ (ওএন্ডএম) বিভাগ
ঢাকা ওয়াসা।


মির্জা গোলাম কিবরিয়া
তত্ত্বাবধায়ক প্রকৌশলী
পাওপশো সার্কেল
ঢাকা ওয়াসা।