



**MUSLIM
ENTERPRISE**
(1st Class Contractor & Supplier)

মুসলিম এন্টারপ্রাইজ

নির্বাহী প্রকৌশলী

মডস জোন-২, ঢাকা ওয়াসা।

Date: ০৩/০৭/২৩

বিষয়ঃ Lowering existing 160 mm dia water line and road repairing work at Gonoktuli city Colony area under MODS Zone-02 কার্য সমাপ্তি রিপোর্ট গ্রহন ও বিলের জন্য আবেদন।

উপর্যুক্ত বিষয়ের প্রেক্ষিতে বিনীত নিবেদন এই যে, বিষয়ে বর্ণিত কাজের ভারপ্রাপ্ত প্রকৌশলীর নির্দেশ মোতাবেক অদ্য ০৩/০৯/২০২৩ ইং তারিখে যথাসময়ে সুষ্ঠুভাবে সম্পন্ন করিয়াছি। উক্ত কাজের বিলের হিসাব নিম্নরূপঃ

No	Description of the items	Quantity	Unit	Unit Rate	Amount of Tk.
1	2	3	4	5	6
1	Supplying, laying, fitting and fixing of best quality HDPE soil, waste and ventilation pipe.				
a	160 mm dia HDPE pipe (pn-10)	9.00	m	Departmental supply	
2	160 mm dia HDPE pipe, only Laying charge (3276 - 1900 = Tk. 1288)	9.00	m	1376.00	12,384.00
3	Extra-over item 1 for the supply, depositing and compaction of fine sand . (9 x 0.91 x 1.00) m = 8.19 cum	8.19	cum	1088.00	8,910.72
a	Extra-Over item I for the supply HDPE Materials in accordance with the technical specification.				
b	HDPE Sleeve 160 mm dia, E.F	3.00	nos	Departmental supply	
4	Bailing out of all water from pipe line trench with supply of de-watering pump.	2.00	day	1862.00	3,724.00
5	Clearing and disposing of excavated earth from the construction site by truck (9 x 0.91 x 1.00) m = 8.19 cum	8.19	cum	756.00	6,191.64
6	One layer of brick flat soling in foundation or in floor . (9x 0.91) m = 8.19 sqm	8.19	sqm	518.00	4,242.42
7	Mass concrete (1:2:4) in foundation or floor				
	75 mm thick damp proof course (1:1.5:3) with Sylhet sand (F.M. 2.2) stone chips approved by the Engineer - in- charge (9x 0.91) = 8.19 sqm	8.19	sqm	1528.00	12,514.32
Total Tk. =					47,967.10
Say Tk. =					47,967.00

(Inword : Forty Seven Thousand Nine Hundred Sixty Seven Taka Only)

Muslim Enterprise
Proprietor

1/1, Rupnagar, Mirpur, Dhaka, Bangladesh, Mobile: +88 01726-863106
Email: muslimenterprise89@gmail.com