

M/S. NEWTRAL BUILDERS

1st Class Govt . Approved Contractor & General Suppliers

Ref:

নির্বাহী প্রকৌশলী
মডস জোন-০৬

Date: 23.04.2024

বিল/ভাউচার

Name of work: মডস জোন-৬ এর আওতাধীন ডিএমএ -৬১৪ এ ঢাকা ওয়াসার ওয়াটার কোয়ালিটি মনিটরিং ডিভাইস স্থাপন কাজ।

Sl No	Description of Work	Quantity	Unit	Unit Rate	Total Taka
1	2	4	5	6	7
1	Earth work in excavation up to the required depth for water pipe line chamber all kinds of soil precaution necessary to avoid damage of under ground utility service including removing the excavated earth & stacking the same to safe distance. De watering machine will be install for maintain the excavation site to dry condition at all time and disposal of surplus excavated materials etc. all complete as per drawing specification & direction of E/C.	1.5	Cum	198.00	297.00
2	Sand filling in foundation trenches and plinth with sand having F.M. 0.5 to 0.8 in 150mm layers including leveling, watering and compaction to achieve minimum dry density of 95% with optimum moisture content (Modified proctor test) by ramming each layer up to finished level as per design supplied by the design office only etc. all complete and accepted by the Engineer-in- charge .	0.5	cum	1088	544.00
3	One layer of brick flat soling in foundation or in floor with first class or picked jhama bricks including preparation of bed and filling the interstices with local sand, leveling etc. complete and accepted by the Engineer-in-charge.	2	sqm	518.00	1,036.00
4	Mass concrete (1:2:4) in foundation or in floor with cement, sand (F.M. 1.2) and picked jhama brick chips including breaking of chips, screening, mixing, laying, compacting to required level and curing for at least 7 days including the supply of water, electricity, costs of tools & plants and other charges etc. all complete and accepted by Engineer-in-charge.	0.44	cum	8886.00	3,909.84
5	Labour	10	person	1000.00	10,000.00
6	Site cleaning work finish the work. Etc all complete as per E/C	1	nos	2000.00	2,000.00
7	Lock and key	1	nos	180.00	180.00
8	Ball valve	1	nos	400.00	400.00
9	Bush filter	1	nos	160.00	160.00
10	Scotch Tape	2	nos	10.00	20.00
11	Connector	1	nos	140.00	140.00

স্বাক্ষরিত
কাজের পরিচালক

92

M/S. NEWTRAL BUILDERS
Proprietor

M/S. NEWTRAL BUILDERS

1st Class Govt . Approved Contractor & General Suppliers

Ref:

Date:

SI No	Description of Work	Quantity	Unit	Unit Rate	Total Taka
1	2	4	5	6	7
12	Electrical Cable	1	coil	2000.00	2,000.00
13	Gl wire	1	kg	250.00	250.00
14	Cable Tie	1	bundle	250.00	250.00
15	Circuit Breaker	1	nos	250.00	250.00
16	Breaker Box	1	nos	50.00	50.00
17	Screw	30	nos	1.50	45.00
18	Thread Tape	1	nos	30.00	30.00
19	PVC Tape	2	nos	20.00	40.00
20	Flexable cover pipe	9.5	fit	3.00	28.50
					21,630.34
Total TK =					21,630.00

(In word:Twenty One Thousand Six Hundred Thirty Taka Only)

মডেল জোন-০৬ এর আওতাধীন ডিএমসি
৬২৪ এ মাসা ওয়ামার ওয়ার্কস (কোম্পানি)
পরিচালক ডিএলসি মাসন বার্ডার কর্তৃক
কাজ = ২১,৬৩০/- (একাত্তর হাজার দুইশত
ত্রিশ টাকা) এর অনুমতি প্রদান করা
হয়ে গেছে।

২১/৬/২৪

১২/০৫/২৪

প্রকৌঃ মোঃ এমরানুল ইসলাম
নিবাহী প্রকৌঃ
মডেল জোন-৬ ঢাকা জেলা।

M/S. NEWTRAL BUILDERS

Proprietor