

Sl. No.	Package No	Description of Procurement Package	Procurement Method	Unit	Quantity	Source of Fund	Approving Authority	Estd. Cost (BDT in Lakh)	Time Code for Process	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval of Tender	Notification of Award	Signing of Contract	Completion of contract
19	APP/24-25/G/4	Supply of fogger chemicals and related others for PWTP. F-07.066.24	OTM-e-GP	lot	1	Rev	CE	25.00	Planned Dates Planned Days Actual Dates							
										28-Aug-24	18-Sep-24	19-Oct-24	22-Oct-24	31-Oct-24	14-Nov-24	12-Feb-25
20	APP/24-25/G/5	Supply of re-agent chemicals for laboratory usages of PWTP. F-71.054.24	OTM-e-GP	lot	1	Rev	CE	23.00	Planned Dates Planned Days Actual Dates							
										16-Oct-24	6-Nov-24	6-Dec-24	7-Dec-24	14-Dec-24	28-Dec-24	
21	APP/24-25/G/6	Supply of 400 MT Poly Aluminium Chloride (PAC) for PWTP (lot-3). F-07.228.24	OTM-e-GP	lot	1	Rev	MD	308.80	Planned Dates Planned Days Actual Dates							
										5-Jan-25	26-Jan-25					
22	APP/24-25/G/7	Supply of Polyacrylamide (PAM) for PWTP (lot-2). 71.0066.24	OTM-e-GP	lot	1	Rev	DMD	50.00	Planned Dates Planned Days Actual Dates							
										10-Apr-25	1-May-25					
Water line Maintenance (Goods) (Opex-11.54 Lac)									812.57							
23	APP/24-25/G/8	Supply of necessary items for sewer, plumbing & sanitary works for PWTP. F-07.143.24	OTM-e-GP	lot	1	Rev	CE	11.00	Planned Dates Planned Days Actual Dates							
										24-Oct-24	14-Nov-24	14-Dec-24	15-Dec-24	22-Dec-24	5-Jan-25	6-Mar-25
Furniture & Office Equipment (Goods) (Capex-25 Lac)																
24	APP/24-25/G/9	Supply of furniture for Guest House & official use. F-07.131.24	OTM-e-GP	lot	1	Rev	SE	5.00	Planned Dates Planned Days Actual Dates							
										16-Oct-24	6-Nov-24	6-Dec-24	7-Dec-24	14-Dec-24	28-Dec-24	26-Feb-25
Computer & Accessories (Goods) (Capex-10 lac)																
25	APP/24-25/G/10	Supply of computer accessories and related others. F-07.179.24	OTM-e-GP	lot	1	Rev	SE	3.00	Planned Dates Planned Days Actual Dates							
										20-Nov-24	11-Dec-24	10-Jan-25	11-Jan-25	18-Jan-25	1-Feb-25	3-Mar-25
Air-Conditioner (Goods) (Capex-40 Lac)																
26	APP/24-25/G/11	Procurement of industrial air conditioner for VFD room and PFI room with related others. F-07.144.24	OTM-e-GP	lot	1	Rev	CE	19.23	Planned Dates Planned Days Actual Dates							
										20-Nov-24	11-Dec-24	10-Jan-25	11-Jan-25	18-Jan-25	1-Feb-25	
27	APP/24-25/G/12	Supply of air conditioner for Guest House and different work stations with related others. F-07.170.24	OTM-e-GP	lot	1	Rev	SE	10.00	Planned Dates Planned Days Actual Dates							
										30-Oct-24	20-Nov-24	20-Dec-24	21-Dec-24	28-Dec-24	11-Jan-25	12-Mar-25
Chlorine System Maintenance (Goods) (Opex-40.63 Lac)									29.23							
28	APP/24-25/G/13	Supply of Chlorine pressure reducing valve and related others for Chlorination System. F-07.138.24	OTM-e-GP	lot	1	Rev	CE	24.70	Planned Dates Planned Days Actual Dates							
										24-Oct-24	14-Nov-24	14-Dec-24	15-Dec-24	22-Dec-24	5-Jan-25	
29	APP/24-25/G/14	Supply of Chlorine analyzer, rupture disc, copper tube, gasket, and related others for Chlorination System. F-07.157.24	OTM-e-GP	lot	1	Rev	CE	13.91	Planned Dates Planned Days Actual Dates							
										29-Oct-24	19-Nov-24	19-Dec-24	20-Dec-24	27-Dec-24	10-Jan-25	
Automation and Digitalization (Goods) (Capex-100 Lac)									38.61							
30	APP/24-25/G/15	Procurement of hot-standby server for SCADA Operation System of PWTP. F-07.0002.25	OTM-e-GP	lot	1	Rev	CE	25.00	Planned Dates Planned Days Actual Dates							
										27-Mar-25	17-Apr-25					

Adil
17.09.25
Sub-Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA

Princed
19/09/2025
Sub-Divisional Engineer
Padma Water Treatment Plant
Dhaka WASA

Devin
17.04.2025
Executive Engineer
Padma Water Treatment Plant
Dhaka WASA

Hafiz
17.04.25
Superintending Engineer
W&S Treatment Plant Circle
Dhaka WASA

Deputy Managing Director (O&M)
Dhaka WASA

Managing Director
Dhaka WASA