



Sl. No.	Package No	Description of Procurement Package	Procurement Method	Unit	Quantity	Source of Fund	Approving Authority	Estd. Cost (BDT in Lakh)	Time Code for Process	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval of Tender	Notification of Award	Signing of Contract	Completion of Contract
Spare Parts (Plant)-Goods																
10	APP/22-23/G/8	Procurement of spare parts such as header pipeline, regulating valve, switches, filter and related other items for chlorination system of WTP. F-134.2022, W/O-56.2022	OTM e-GP	lot	1	Rev	CE	23.26	Planned Dates							
									Planned Days							
									Actual Dates	23-Aug-22	13-Sep-22	3-Oct-22	8-Oct-22	13-Oct-22	27-Oct-22	
Water & Sewer Plant (O&M)-Goods																
11	APP/22-23/G/27	Supply of Scraper motor gear set for clarifier at WTP and related others. F-188.2022	OTM e-GP	lot	1	Rev	MD	39.56	Planned Dates							
									Planned Days							
									Actual Dates	25-Feb-23	18-Mar-23	7-Apr-23	12-Apr-23	17-Apr-23	1-May-23	
12	APP/22-23/G/28	Procurement of complete automatic penstock switchgate and related spare parts for wash water recovery tank of WTP. F-198.2022	OTM e-GP	lot	1	Rev	CE	24.61	Planned Dates							
									Planned Days							
									Actual Dates	22-Jan-23	12-Feb-23	4-Mar-23	9-Mar-23	14-Mar-23	28-Mar-23	
13	APP/22-23/G/55	Procurement of gas type fire suppression system for 33 KV room at sub-station of WTP. F-269.2022	OTM e-GP	lot	1	Rev	MD	60.00	Planned Dates	1-May-23	22-May-23	29-May-23	5-Jun-23	12-Jun-23	26-Jun-23	7-Jul-23
									Planned Days	0	21	7	7	7	14	67
									Actual Dates							
14	APP/22-23/G/59	Procurement of spare parts for power CPU and other spare parts for chlorine system. F-065.2023	OTM e-GP	lot	1	Rev	CE	25.00	Planned Dates							
									Planned Days							
									Actual Dates	24-Apr-23	15-May-23	4-Jun-23	9-Jun-23	14-Jun-23		
15	APP/22-23/G/71	Procurement of spare parts such as header pipeline, regulating valve, switches, filter and related other items for chlorination system of BPS. F-073.2023	OTM e-GP	lot	1	Rev	CE	25.00	Planned Dates							
									Planned Days							
									Actual Dates	14-Jun-23	4-Jul-23					
16	APP/22-23/G/85	Procurement of PAC mixer motor and related other items. F-185.2022, W/O-261.2023	OTM e-GP	lot	1	Rev	MD	19.00	Planned Dates							
									Planned Days							
									Actual Dates	29-Nov-22	20-Dec-22	9-Jan-23	14-Jan-23	19-Jan-23	2-Feb-23	
17	APP/22-23/G/101	Supply of staircase for clarifier, molded penstock casing and related others. F-067.2023	OTM e-GP	lot	1	Rev	CE	25.00	Planned Dates							
									Planned Days							
									Actual Dates	17-May-23	7-Jun-23	27-Jun-23	2-Jul-23	7-Jul-23		
18	APP/22-23/G/104	Procurement of Hydraulic Station with Control Panel for Intake pump station at IPS and related others. F-280.2022	OTM e-GP	lot	1	Rev	MD	70.00	Planned Dates							
									Planned Days							
									Actual Dates	18-May-23	8-Jun-23	28-Jun-23	3-Jul-23	8-Jul-23		
19	APP/22-23/G/105	Procurement of Resilient Seated Butterfly Valve for HLP (High Lift Pump station). F-030.2023	OTM e-GP	lot	1	Rev	MD	95.05	Planned Dates							
									Planned Days							
									Actual Dates	17-May-23	7-Jun-23	27-Jun-23	2-Jul-23	7-Jul-23	21-Jul-23	
20	APP/22-23/G/115	Procurement of chlorine system spare parts such as ejector, ejector kit and related others. F-054.2023	OTM e-GP	lot	1	Rev	CE	25.00	Planned Dates							
									Planned Days							
									Actual Dates	20-May-23	10-Jun-23	30-Jun-23	5-Jul-23	10-Jul-23		
21	APP/22-23/G/116	Procurement of chlorine system spare parts such as vacuum regulators, o-ring and related others. F-051.2023	OTM e-GP	lot	1	Rev	CE	25.00	Planned Dates							
									Planned Days							
									Actual Dates	20-May-23	10-Jun-23	30-Jun-23	5-Jul-23	10-Jul-23		
22	APP/22-23/G/117	Procurement of chlorine system spare parts such as chlorine filter set, gauge and related others. F-053.2023	OTM e-GP	lot	1	Rev	CE	25.00	Planned Dates							
									Planned Days							
									Actual Dates	20-May-23	10-Jun-23	30-Jun-23	5-Jul-23	10-Jul-23		
23	APP/22-23/G/119	Supply of necessary items for porch, concealing duct, beautification of front side of administrative building and related works. F-064.2023	OTM e-GP	lot	1	Rev	CE	20.00	Planned Dates							
									Planned Days							
									Actual Dates	30-Apr-23	21-May-23	10-Jun-23	15-Jun-23	20-Jun-23		
24	APP/22-23/G/124	Supply of necessary items for sewer pit in WTP Phase-2 and drainage line in WTP canteen. F-052.2023	OTM e-GP	lot	1	Rev	CE	25.00	Planned Dates							
									Planned Days							
									Actual Dates	30-Apr-23	21-May-23	10-Jun-23	15-Jun-23	20-Jun-23		


12.07.23
Sub-Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA


12.07.2023
Assistant Engineer
Padma Water Treatment Plant
Dhaka WASA


12.07.2023
Executive Engineer
Padma Water Treatment Plant
Dhaka WASA


12.07.2023
Superintending Engineer
W&S Treatment Plant Circle
Dhaka WASA


12.07.23
Chief Engineer
Dhaka WASA


Deputy Managing Director (O&M)
Dhaka WASA


Managing Director
Dhaka WASA