Package No	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Estimate/Contract Approving Authority	Source of Fund	Est. Cost/ ContractTk (Lac)	Time code for process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singning of Contract	Completion of Contract	Total Time (In days)
8.9	Repairing & Raising of Pump house, Compound Development, Sand Filling work at Nurerchala-3 (Boatghat) & Abdullahbagh water pump under MODS Zone-8, Dhaka WASA.	Nos	2	e-GP LTM	CE	Revenue	4.92	Planned Dates	20/08/2025	10/9/2025	24/09/2025	1/10/2025	7/10/2025	21/11/2025	19/12/2025	
								Planned Days	0	14	14	7	7	14	45	101
								Actual Dates								
8.10	Emargency cleaning and grass cutting of office compound & water Pump station compound for prevention of Dangue larva under MODS Zone-8, Dhaka WASA.	Lot	1	LTM	SE	Revenue	2.99	Planned Dates	20/08/2025	10/9/2025	24/09/2025	1/10/2025	7/10/2025	21/11/2025	19/12/2025	
								Planned Days	0	14	14	7	7	14	45	101
								Actual Dates								
8.11	Repairing & Raising of Pump house, Compound Development, Sand Filling work at Hazi Para & Khilbarirtek-1 water pump at DMA-804 under MODS Zone-8, Dhaka WASA.	Nos	2	e-GP LTM	CE	Revenue	4.90	Planned Dates	20/08/2025	10/9/2025	24/09/2025	1/10/2025	7/10/2025	21/11/2025	19/12/2025	
								Planned Days	0	14	14	7	7	14	45	101
								Actual Dates								
8.12	Repair, Maintenance & Cleaning works of Chlorine room & Toilets at DMA-801,806,807,808 & 809 under MODS Zone-8, Dhaka WASA.	Lot	1	e-GP LTM	CE	Revenue	4.75	Planned Days	20/08/2025	10/9/2025	24/09/2025	1/10/2025	7/10/2025	21/11/2025	19/12/2025	
								Planned Days	0	14	14	7	7	14	60	116
								Actual Dates								
8.13	Repairig & Maintenance of Pump House Compound development,Sand Filling work at Aftab nagar-3 & 4 water pump at DMA-806 under MODS Zone-8, Dhaka WASA.	Nos	2	e-GP LTM	CE	Revenue	4.75	Planned Days	20/08/2025	10/9/2025	24/09/2025	1/10/2025	7/10/2025	21/11/2025	19/12/2025	
								Planned Days	0	14	14	7	7	14	45	101
								Actual Dates								
8.14	Purchase & installation of ceiling fan at differnet pump compounds under MODS Zone-8, Dhaka WASA.	Lot	1	DPM	SE	Revenue	1.50	Planned Days	20/08/2025	10/9/2025	24/09/2025	1/10/2025	7/10/2025	21/11/2025	19/12/2025	
								Planned Days	0	14	14	7	7	14	45	101
								Actual Dates								
8.15	Eemergency Repair & Maintenance works of different Water pumps under MODS Zone-8, Dhaka WASA.	Nos		DPM/ RFQ/ LTM	CE/ HOPE	Revenue	1.48	Planned Dates	As per requirement							
								Planned Days								
								Actual Dates								
9)	**Store Maintenance**	Sub-Total=					60.00									
9.1	Making, fitting, fixing steel Rack & other necessary maintenance work at divisional sub-store under MODS Zone-8, Dhaka WASA.	Budget Code:-01-04-008						Allocated Budget: 5.00 lacs								
		Lot	1	LTM	CE	Revenue	5.00	Planned Days	20/08/2025	10/9/2025	24/09/2025	1/10/2025	7/10/2025	21/11/2025	19/12/2025	101
								Planned Days	0	14	14	7	7	14	45	101
								Actual Dates								
		Sub-Total=					5.00									