Sl no.	Pack. No.	Description of Goods/Works/Services	Unit	Quantity	Procurement Method & type	Contract Approving Authority	Source of funds	Estimated Cost Tk.(In Lac)	Expenditure Tk.(In Lac)	Time Code for process	Advertise Prequalification (If applicable)	Advertisement of Tender	Tender opening	Ternder Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total time (In)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
94	G30	Supply of medical equipments and uniform for PSTP.	Lot	1	DPM	SE	Revenue	5.00	5.00	Planned Dates		10-Sep-24	24-Sep-24	15-Oct-24	22-Oct-24	29-Oct-24	26-Nov-24	24-Feb-25	
										Planned Days			14	21	7	7	28	90	167
										Actual Dates									
95	G31	Supply of partition gate with related services for A -Type facultative lagoon.	Lot	1	OTM (e-gp)	CE	Revenue	25.00	25.00	Planned Dates		15-Sep-24	29-Sep-24	20-Oct-24	27-Oct-24	03-Nov-24	01-Dec-24	01-Mar-25	
										Planned Days			14	21	7	7	28	90	167
										Actual Dates									
96	G32	Supply of partition gate with related services for A & B - Type facultative lagoon.	Lot	1	OTM (e-gp)	CE	Revenue	25.00	25.00	Planned Dates		15-Sep-24	29-Sep-24	20-Oct-24	27-Oct-24	03-Nov-24	01-Dec-24	01-Mar-25	
										Planned Days			14	21	7	7	28	90	167
										Actual Dates									
97	G33	Supply of 2 (Two) nos. sluice gate with other accessories and related services for bypass gate under PSTP.	Lot	1	OTM (e-gp)	CE	Revenue	25.00	25.00	Planned Dates		15-Sep-24	29-Sep-24	20-Oct-24	27-Oct-24	03-Nov-24	01-Dec-24	01-Mar-25	
										Planned Days			14	21	7	7	28	90	167
										Actual Dates									
98	G34	Supply of AC, thai glass partition with related services for Narinda VFD control room & CCTV server.	Lot	1	OTM (e-gp)	CE	Revenue	25.00	25.00	Planned Dates		15-Sep-24	29-Sep-24	20-Oct-24	27-Oct-24	03-Nov-24	01-Dec-24	01-Mar-25	
										Planned Days			14	21	7	7	28	90	167
										Actual Dates									
99	G35	Construction of walkway, drain with gardening beside measuring chamber under PSTP.	Lot	1	OTM (e-gp)	CE	Revenue	25.00	0.00	Planned Dates									
										Planned Days									
										Actual Dates									
100	G36	Construction of walkway, drain with gardening beside measuring chamber under PSTP.	Lot	1	OTM (e-gp)	CE	Revenue	25.00	0.00	Planned Dates									
										Planned Days									
										Actual Dates									
101	G37	Supply of electro-mechanical spare parts with related services for divisional maintenance works.	Lot	1	OTM (e-gp)	CE	Revenue	25.00	25.00	Planned Dates		15-Sep-24	29-Sep-24	20-Oct-24	27-Oct-24	03-Nov-24	01-Dec-24	01-Mar-25	
										Planned Days			14	21	7	7	28	90	167
										Actual Dates									
102	G38	Supply of different size cable, chainpully with related services for PSTP.	Lot	1	OTM (e-gp)	SE	Revenue	25.00	25.00	Planned Dates		15-Sep-24	29-Sep-24	20-Oct-24	27-Oct-24	03-Nov-24	01-Dec-24	01-Mar-25	
										Planned Days			14	21	7	7	28	90	167
										Actual Dates									
103	G32	Supply, Installation, Testing & Commissioning of 1(one) no. 150 KVA Electrical Sub-station with road cutting at Nowabgonj SLS under PSTP.	Lot	1	OTM (e-gp)	DMD	Revenue	28.00	28.00	Planned Dates									
										Planned Days									
										Actual Dates									
104	W34	Construction of retaining wall and evacuation of illegal structures at Munshikhola discharge point area with related works under PSTP.	Lot	1	OTM (e-gp)	CE	Revenue	25.00	25.00	Planned Dates		15-Sep-24	29-Sep-24	20-Oct-24	27-Oct-24	03-Nov-24	01-Dec-24	01-Mar-25	
										Planned Days			14	21	7	7	28	90	167
										Actual Dates									
105	W35	Cleaning and cutting of grass, bushes etc. from side slope of facultative lagoon B1,B2,B3 & B4.	Lot	1	OTM (e-gp)	SE	Revenue	3.00	3.00	Planned Dates									
										Planned Days									
										Actual Dates									
106	W36	Cleaning and cutting of grass, bushes etc. from side slope of facultative lagoon B5,B6,B7 & B8.	Lot	1	OTM (e-gp)	SE	Revenue	3.00	3.00	Planned Dates									
										Planned Days									
										Actual Dates									
107	W37	Cleaning of water hyacinth from facultative lagoon A-7 under PSTP.	Lot	1	OTM (e-gp)	CE	Revenue	3.00	5.00	Planned Dates									
										Planned Days									
										Actual Dates									
108	W38	Cleaning of water hyacinth from facultative lagoon A-8 under PSTP.	Lot	1	OTM (e-gp)	CE	Revenue	5.00	5.00	Planned Dates									
										Planned Days									
										Actual Dates									

সত্যায়িত

3.28

মোঃ সাইফুল ইসলাম
উপ-বিভাগীয় প্রকৌশলী
পাবনা পৌর শোধনাগার বিভাগ
চাঁদ ওয়াসা।